

Chilipa HC (St. Luke's Hospital), Zomba , Malawi. BM 7425

PROGRESS REPORT

Background

St lukes hospital with funding from Beit trust and St lukes foundation Netherlands and partial funds from st lukes hospital embarked on a house construction project for staff at chilipa health Centre at a total project cost of Mk138,539,432.00(One hundred thirty eight million, five hundred thirty-nine thousand, four hundred thirty two kwacha.

PAYMENTS MADE SO FAR

Total payments totaling to Mk110,831,545.602(One hundred ten million, eight hundred thirty one thousand, five hundred forty five kwacha sixty tambala.

Progress Made so far

The project is nearing completion, and it is now at 80%. The only workings remaining are the placement of the ceiling boards, electrical works and some plumbing works

Challenges

- Inflation making the total cost of materials increase
- Delay in government funding to the hospital causing a delay in the hospital contribution to the project.

PICTORIAL OVERVIEW OF THE PROGRESS OF THE PROJECT

Backview



Back View



Front View



External works

